2019.06 Southern Bridge & Culvert Repairs Project Update March 26, 2019



Ogunquit River

Contractor: CPM Constructors Bid Amount: \$ 1,445,986.50

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date October 15, 2019

Project Scope: The work consists of bridge repairs to the Mountain Road Underpass in the Town of York, Maine, bridge repairs to the Clay Hill Road Underpass in the Town of York, Maine, bridge repairs to the North Berwick Road Underpass in the Town of Ogunquit, Maine, culvert repairs to the Ogunquit River Culvert in the Town of Wells, Maine, culvert repairs to the Second Thacher Brook Culvert in Biddeford, Maine and culvert repairs to the Third Thacher Brook Culvert in Biddeford Maine. The work includes bridge pavement and membrane replacement, approach work and paving, deck end modifications, deck expansion joint modification, bridge drain grate modification, cross frame replacement, and miscellaneous superstructure and substructure repairs for Mountain Road Underpass, North Berwick Road Underpass and Clay Hill Road Underpass. The work also includes culvert patch repair, debris removal, and miscellaneous headwall and wingwall repairs for the Ogunquit River Culvert, Second Thacher Brook Culvert and Third Thatcher Brook Culvert.

Contractor Schedule: CPM constructors is planning to begin work in the next several weeks. To date, we have not seen a construction schedule showing their logistics for the project.