## 2021.08 Portland Area Widening II (PAW 2) MM 46.4 to MM 49.3 October 13, 2023



Median barrier installation at Brighton Avenue

Contractor: Shaw Brothers Construction, Inc. Bid Amount: \$24,378,093.45

Percent Complete last approved pay estimate: 80.9%

Project Schedule: Completion date November 14, 2023

Project Scope: The work consists of constructing a third travel lane northbound, a third lane southbound, and reconstructing the grassed median to a paved median on the Maine Turnpike in the Towns of South Portland and Portland, Maine, and an overhead sign structure disassembly and removal in Scarborough, Maine. The work includes embankment construction, roadway gravels and pavement construction, culvert and closed drainage installation, concrete median barrier construction, concrete median pier protection, bridge abutment slope protection, overhead sign structure removal, overhead sign structure installation, roadway signing and striping, highway lighting, guardrail, and maintenance of traffic.

Contractor Schedule: The contractor has completed the installation of majority of the median barrier and has begun paving operations. They will be working to base pave the median, raising catch basin grates to grade, and surface paving the median in the coming weeks. Their subcontractors will continue to work on sign installation and the relocation of the overhead sign

## 2021.08 Portland Area Widening II (PAW 2) MM 46.4 to MM 49.3 October 13, 2023

structure from Two Rod Road. The final striping of this phase of the project will be completed once the paving is complete.