

**2022.07**  
**Saco Interchange Improvements**  
**April 19, 2024**



Looking north at the construction of the collector-distributor roadway at Exit 36.

**Contractor: Sargent Corporation**

**Bid Amount: \$41,922,810.00**

**Percent Complete last approved pay estimate: 38.2 %**

**Project Schedule:** Completion date November 21, 2025

**Project Scope:** The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

**Contractor Schedule:** Crews are finish grading portions of the collector-distributor roadway and southbound entering ramps in preparation for base paving by the end of April. The contractor anticipates that the paving crew will be on site for the majority of the summer as there is a lot to do in this phase of the project. Both north and southbound administration buildings are progressing. The contractor anticipates performing about half the Route 112 work during the 2024 construction season and the remainder in 2025.