2022.01 Pavement Rehabilitation and Drainage Improvements MM 102.6 to MM 109.1 May 20, 2022



A crew is finishing repairs to a median catch basin in West Gardiner.

Contractor: Eurovia Atlantic Coast, LLC Construction Bid Amount: \$6,297,366.00

Percent Complete last approved pay estimate: 10.1%

Project Schedule: Completion date October 7, 2022.

Project Scope: The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Crews have completed the berm correction along the median shoulders. They have also completed the median drainage repairs as well. Currently the contractor is laying out roadway centerline in preparation for the milling of the northbound and southbound lanes. There are a few drainage pipe extensions that will be scheduled to be replaced as the ground dries. The current schedule has milling starting in June and paving in July.