

2024.01
Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8
July 19, 2024



Pike Industries' new 12' milling machine working on Lane 3 southbound.
Contractor: Pike Industries, Inc. Bid Amount: \$18,302,432.00

Percent Complete last approved pay estimate: 29.8%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from MM 1.3 to MM 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at MM 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

Contractor Schedule: Crews continue to mill and pave southbound and northbound lanes. The contractor is hoping to complete all mainline paving by Labor Day. Once mainline is complete, crews will shift their efforts to the ramps from Exit 7 south through Exit 1.