

2025.05
Widened Concrete Haunch Removals
December 13, 2024



Cedar Hill Bridge showing a section recently removed concrete haunch.

Contractor: CPM Constructors

Bid Amount: \$ 595,000.00

Percent Complete last approved pay estimate: 14.2%

Project Schedule: Completion date May 23, 2025.

Project Scope: The work consists of completely removing the widened concrete haunches over the paved surface of the roadway, removing all debris from below the bridge, and sealing with clear protective coating. Location include; Cutts Road (Mile 3.1), Cedar Hill (Mile 6.2), Gorham Road (Mile 44.0), Hurricane Road (Mile 56.6), Hackett Road (Mile 76.9), Route 126 (Mile 101.7)

Contractor Schedule: CPM Constructors should wrap up the haunch removals at Cutts and Cedar Hill Road bridges by mid-December. Once complete, they'll mobilize up to Gorham Road and the I-295 Bridges. The contractor anticipates completing the project by early spring if the winter conditions are favorable to their work schedule.