

2023.02  
Exit 102 New On Ramp  
October 13, 2023



Looking west, the northbound departing ramp is getting widened for a turn lane into the park and ride lot. Crews are ditching in the background.

**Contractor:** R J Grondin & Sons

**Bid Amount:** \$3,118,309.00

**Percent Complete last approved pay estimate:** 89.6%

**Project Schedule:** Completion date November 10, 2023.

**Project Scope:** The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

**Contractor Schedule:** The old bridge, abutments, piers, and west approach have been removed at this time. Crews are currently working on reconstructing the park and ride entrance, removing the east side approach, grading, loaming, and seeding along the old abutments. There are some new signs that will need to be installed once the finish paving and striping has been installed. This project is on schedule to be completed by the end of October.