

2026.10
Bridge, Toll, and Culvert Repairs
Mile 32.8, 35.7, Mile 79.9, and FS Mile 1.7
July 17, 2026



Looking at the Falmouth Road Bridge, the contractor is milling the bridge deck for resurfacing.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,970,955.00

Percent Complete last approved pay estimate: 8.0 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of South Street Underpass bridge repairs, Mile 32.8, in the Town of Biddeford; Saco Toll Plaza slab repairs, Mile 35.7, in the Town of Saco; Northern Hart Brook culvert repairs, Mile 79.9, in the town of Lewiston; and Falmouth Road Underpass bridge repairs, Mile FS1.7, in the Town of Falmouth. The work includes bridge deck milling and paving, bridge joint rehabilitation, toll plaza slab sensor loop replacement, concrete culvert repairs, bridge girder concrete haunch removal, concrete protective coatings, temporary access construction, maintenance of traffic and all other incidental work in accordance with the Plans and Specifications.

Contractor Schedule: The contractor is currently working on bridge joint repairs and resurfacing the Falmouth Road bridge (FS Mile 1.7) and South Street bridge (Mile 32.8). The contractor has mobilized Northern Hart Brook in Lewiston, constructed access roads and is preparing to dewater the brook for culvert and wingwall repairs. Contract work will continue into the fall at all three bridge locations.