

2026.07
Crosby Maintenance Building
Southbound MM45.8
July 17, 2026



The contractor spreads gravel for the foundation footer

Contractor: Benchmark Construction

Bid Amount: \$3,977,392.00

Percent Complete last approved pay estimate: 11.6 %

Project Schedule: Completion date December 18, 2026.

Project Scope: The work consists of the construction of an approximate 6,000 square foot wood-framed building consisting of offices, a crew room with kitchenette, locker and toilet rooms. Including, but is not necessarily limited to, the building structure, mechanical, electrical, and plumbing, as well as all site work, grading, pavement, lighting, utilities, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has installed the majority of the domestic and fire suppression water lines throughout the site. They have completed the earthwork prep for the foundation. The foundation should be completed and backfilled by the end of July.