

2025.07
Culvert Repairs – Mile 40.30, Mile 72.00, Mile 72.20
July 18, 2025



Outlet of the crossing at Mile 40.30 with the new headwall

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$3,002,508.00

Percent Complete last approved pay estimate: 37.5 %

Project Schedule: Completion date November 30, 2025.

Project Scope: The work consists of culvert repairs at three locations. At the Dunstan River Culvert at MM 40.30 in the town of Scarborough, the work generally consists of constructing two access ways as needed and slip lining the existing 78" reinforced concrete pipe culvert with a 66" liner pipe. At the Unnamed Stream Culvert at MM 72.00 in the town of New Gloucester, the work generally consists of constructing two access ways as needed and slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe. At the culvert at MM 72.20, in the town of New Gloucester, the work generally consists of slip lining the existing 30" culvert with an ultraviolet light cured-in-place pipe (UV-CIPP).

Contractor Schedule: The contractor continues to make progress at Mile 40.30. They have grouted in the new slip lined pipe and have built both headwalls. Their next steps are to backfill and stabilize the slopes and remove the coffer dams. Once that is complete, they will restore the site to existing conditions.