

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
July 20, 2020



Stroudwater southbound phase 1 paved

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 78.6%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: At MCRR, Cianbro placed the northbound bridge deck concrete and completed demo of the southbound bridge. Over the next few weeks they are planning to place the southbound deck forms and place the bridge parapets.

At Stroudwater River, Cianbro began demo of the existing northbound bridge deck and should complete it by the end of July. They are planning to switch traffic the week of July 20 southbound to Phase 2 on the newly constructed widened bridge while they reconstruct the existing bridge.