

2025.09
Roadside Clearing
MM19.0 to MM30.0 and The Biddeford Park & Ride
January 17, 2025



CLT's feller buncher cuts a tree at Mile 30 southbound

Contractor: Comprehensive Land Technologies, Inc. (CLT) Bid Amount: \$159,040.00

Percent Complete last approved pay estimate:

Project Schedule: Completion date April 18, 2025.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or preexisting, on all Locations as described herein, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CLT has been clearing starting southbound at Mile 30 and are wrapping up at Mile 29.0. They are preparing to jump down to the second southbound location starting at Mile 22.9 that extends to Mile 19.0. Once that is complete, they will clear around Exit 19 before clearing the northbound Right of Way and eventually ending at the Biddeford Park and Ride lot. Due to competitive pricing, additional clearing was added to the contract in areas adjacent to the project limits.