

2024.06
Bridge Repairs -
York Interchange Underpass MM 6.8
Fletcher Street/Route 35 Underpass MM 25.3
October 11, 2024



Crews are removing the old joint prior to installing the new one.

Contractor: CPM Constructors

Bid Amount: \$934,680.45

Percent Complete last approved pay estimate: 33.8%

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of bridge repairs at two locations. At the York Interchange Underpass in the Town of York, the work generally consists of bridge and approach mill and overlay paving, bridge joint modifications, and miscellaneous superstructure repairs. At the Fletcher Street/Route 35 Underpass in the Town of Kennebunk, the work generally consists of bridge and approach mill and overlay paving, bridge joint repairs, sidewalk repairs, and miscellaneous superstructure repairs. The work also includes maintenance of traffic.

Contractor Schedule: The contractor is wrapping up the remaining joint repairs at the Exit 7 bridge. They plan to finish repairing the joints, mill, and surface pave the bridge by the end of October. This will mark the completion of all contract work for this project.