

**2022.01**  
**Pavement Rehabilitation and Drainage Improvements**  
**MM 102.6 to MM 109.1**  
**July 23, 2022**



Looking north along the northbound passing lane, crews are crack sealing prior to final paving.

**Contractor:** Eurovia Atlantic Coast, LLC **Construction Bid Amount:** \$6,297,366.00

**Percent Complete last approved pay estimate:** 18.0%

**Project Schedule:** Completion date October 7, 2022

**Project Scope:** The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

**Contractor Schedule:** Eurovia crews are milling the southbound lanes. They have completed milling northbound. Crack seal crews are crack sealing the milled surface northbound. Surface paving is anticipated to start northbound starting the last week of July. Paving will continue until September. The project should be complete by the beginning of October.