

2024.03
Pavement Rehabilitation, Clearzone and Drainage Improvements
MM 20.0 TO MM 23.3
July 19, 2024



Southbound looking at lane 2 prior to being paved. The black liquid is tack that helps bond the pavement layers together.

Contractor: Pike Industries, Inc.

Bid Amount: \$7,075,386.13

Percent Complete last approved pay estimate: 65.5 %

Project Schedule: Completion date August 30, 2024.

Project Scope: The pavement rehabilitation work consists of milling the shoulders northbound and southbound and paving them to match the existing one-inch overlay from mile marker 20 to mile marker 23.3 The full width section will then receive an inch and a half overlay. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary. Guardrail work, temporary pavement markings, maintenance of traffic.

Contractor Schedule: From mile marker 20 to mile marker 23.3 crews have completed surface paving northbound and hope to complete southbound by late July. All locations will receive final striping in the next two weeks. Once this is complete, crews will be back to wrap up some minor items which should complete the project in mid-August.