

2025.07
Culvert Repairs – Mile 40.30, Mile 72.00, Mile 72.20
August 28, 2026



Culvert Slip liner material delivery to Mile 72.0 culvert (Northbound).

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$3,002,508.00

Percent Complete last approved pay estimate: 95%

Project Schedule: Completion date November 30, 2026.

Project Scope: The work consists of culvert repairs at three locations. At the Dunstan River Culvert at MM 40.30 in the town of Scarborough, the work generally consists of slip lining the existing 78" reinforced concrete pipe culvert with a 66" liner pipe. At the Unnamed Stream Culvert at MM 72.00 in the town of New Gloucester, the work generally consists of slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe. At the culvert at MM 72.20, in the town of New Gloucester, the work generally consists of slip lining the existing 30" culvert with an ultraviolet light cured-in-place pipe (UV-CIPP).

Contractor Schedule: The contractor has installed the culvert liner into the host pipe, built headwalls, and grouted the annular void. Stream restoration work is in progress and the contractor will return to this location after all instream work window operations are complete for final demobilization and final site restoration efforts.