

2019.13
Project Update
Exit 45 Embankment Preload
October 9, 2020



Repairing existing water line casing

Contractor: Sargent Corporation **Bid Amount:** \$ 14,792,753.00
Percent Complete last approved pay estimate: 83.3%

Project Schedule: Completion date March 31, 2021

Project Scope: The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

Contractor Schedule: Sargent completed stage one and the water line work. They will begin the Stage 2 fill this fall. Stage 2 is an additional 8-12 feet of fill at the new bridge approach locations.