

**2019.13
Project Update
Exit 45 Embankment Preload
December 12, 2019**



Contractor: Sargent Corporation **Bid Amount:** \$ 14,792,753.00
Percent Complete last approved pay estimate: 9.4%

Project Schedule: Completion date March 31, 2021

Project Scope: The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

Contractor Schedule: Sargent Corporation continues to install wick drains; they are about 15% complete with the wick drains. The crews are currently working two shifts 6 days a week. Sargent is in discussion with their wick drain subcontractor on supplying more machines. They relocated the northbound off-ramp as can be seen in the photo.