

2022.07
Saco Interchange Improvements
October 11, 2024



A crew touches up the concrete surfaces on the soil nail wall.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 64.9 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The Route 112 crew has completed the westbound widening and are swapping to the eastbound side of the road. Paving crews have been placing surface pavement along the entire length of the Collector-Distributor roadway and entering/exiting ramps. The striping crew will be in next week for final striping in all paving locations. Excavation crews are box cutting the new northbound entrance and installing the sanitary sewer line to the admin building. Crews are making progress on the face of the soil nail wall. Once that is complete, they will build the concrete barrier at the bottom to protect it.