

2025.05
Widened Concrete Haunch Removals
February 14, 2025



A CPM crew removes haunches from under Ramp H in Kittery.
Contractor: CPM Constructors Bid Amount: \$ 595,000.00

Percent Complete last approved pay estimate: 78.9%

Project Schedule: Completion date May 23, 2025.

Project Scope: The work consists of completely removing the widened concrete haunches over the paved surface of the roadway, removing all debris from below the bridge, and sealing with clear protective coating. Location include; Cutts Road (MM 3.1), Cedar Hill (MM 6.2), Gorham Road (MM 44.0), Hurricane Road (MM 56.6), Hackett Road (MM 76.9), Route 126 (MM 101.7)

Contractor Schedule: CPM Constructors finishing up the haunch removals on Ramp H in Kittery. This bridge was added to the contract because it was one of the remaining bridges that were found to be at a higher risk of having damaged concrete haunches. Once this bridge is complete, the crew will relocate up to New County Road in Saco and remove the haunches from that bridge. CPM is still on track to complete their work by the end of February.