

2026.13
Air Handler Replacements – York and Gardiner Maintenance Facilities
Mile 6.8 and Mile 101.8
June 18, 2026



Looking at the York Maintenance HVAC Ductwork in progress.

Contractor: Damon Mechanical Services

Bid Amount: \$253,500.00

Percent Complete last approved pay estimate: 62.6 %

Project Schedule: Completion date June 26, 2026.

Project Scope: The work consists of replacing central air handling units with LP gas furnaces and condensing units, air duct modifications, adding an electric duct coil to the Gardiner HVAC system and all other incidental work in accordance with the plans and specifications.

Contractor Schedule: The contractor installed HVAC equipment at both York and Gardiner Maintenance facilities, cleaned the existing HVAC ductwork in York, and duct insulating is in progress.