

2020.07
**Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
December 11, 2020**



Kitty Hawk Road Bridge western joint, looking south: before and after.

Contractor: CPM Constructors

Bid Amount: \$968,657.84

Percent Complete last approved pay estimate: 88.8 %

Project Schedule: Completion date October 31, 2020

Project Scope: The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

2020.07
Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
December 11, 2020

Contractor Schedule: In early October, CPM Constructors was awarded an emergency repair change order to fix the joints on Kittyhawk Ave Bridge in Auburn, Maine. In September, MTA and HNTB staff quickly put together a RFP and CPM Constructors provided a proposal to do the work before the end of the construction season. They quickly mobilized a crew and repaired the joints. There was alternating one-way traffic for about two weeks, with minimal impacts to local traffic. Their work included replacing the elastomeric concrete headers and the adjacent paving leading up to the joints. This completes the contractor work for the 2020.07 contract, except for some punch list items.