

**2018.19  
Cummings Road Bridge Replacement  
Project Update  
July 19, 2019**



**Contractor:** CPM Constructors

**Bid Amount:** \$13,984,117

**Percent Complete last approved pay estimate:** 30.3%

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

**Contractor Schedule:** CPM Constructors set the structural steel for phase one. Over the next several weeks, they will be adjusting the overhang brackets and forming the deck panels for the new bridge deck concrete. They are currently planning to place the new concrete deck late August.