

**2021.07  
Project Update  
Exit 45 Interchange Reconfiguration  
January 21, 2022**



Northbound Toll Plaza

**Contractor:** CPM Constructors

**Bid Amount:** \$ 27,673,714.90

**Percent Complete last approved pay estimate:** 38.4%

**Project Schedule:** Completion date September 1, 2023

**Project Scope:** The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

**Contractor Schedule:** CPM Constructors continue to work on the new administration buildings at the northbound and southbound toll plazas, installing mechanical and electrical systems and completing the roofs. They completed the substructure concrete for the new bridge and are prefabricating the shielding system for the new structural steel, planned to be erected in the beginning of March.