

2021.07  
Exit 45 Interchange Reconfiguration  
September 1, 2023



Looking east at the 703 connector with the new median barrier, surface paving, and final striping in place.

Contractor: **CPM Constructors**

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 94.6%

Project Schedule: Completion date September 1, 2023

**Project Scope:** The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

**Contractor Schedule:** Crews have completed all contract work at this point. They are currently working on the preliminary punch list and have a couple change orders to complete as part of the project.