

2021.07
Project Update
Exit 45 Interchange Reconfiguration
July 16, 2021



Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 16.2%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: CPM Constructors is working on the northbound on-ramp, placing the foundation to the administration building, working on the new toll booth islands and approach slabs. Work has also begun on the southbound toll plaza- forming and placing concrete for the new plaza grade beams. Also work in the median excavating for the new bridge pier footing has started. The northbound off-ramp gantry foundation and exiting slab have been completed.