

**2019.15
Gray Service Plaza Fuel Replacement
Project Update
May 15, 2020**



SRS crews are building concrete form work for the new gas dispensers in Gray.

Contractor: SRS Petroleum Services

Bid Amount: \$1,721,439.00

Percent Complete last approved pay estimate: 50.0%

Project Schedule: Completion date June 19th, 2020

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the northbound travel plaza in Gray, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: The contractor is rapidly building the dispenser systems for the Gray Service Plaza. The new tanks have been installed and the fuel lines and electrical conduits are in place. Their plan is to have the new diesel canopy installed, concrete slabs poured, and paving work completed by the end of the month.