

2019.15
Gray Service Plaza Fuel Replacement
Project Update
August 28, 2020



The recently completed diesel canopy with new dispensers, looking south.

Contractor: SRS Petroleum Services

Bid Amount: \$1,721,439.00

Percent Complete last approved pay estimate: 86.3%

Project Schedule: Completion date June 19th, 2020

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the northbound travel plaza in Gray, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: The Gray Service Plaza work has been completed. The contractor will be remobilizing back to the project at the end of August to do some striping, guardrail, and touch up work.