

2021.07
Project Update
Exit 45 Interchange Reconfiguration
April 22, 2022



Manually welding on the shear stud connectors, there are over 3,000 connectors

Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 44.9%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: CPM crews continue to make progress on the new bridge. Form work and reinforcing steel installation is ongoing throughout the bridge and abutments. Fine grading on the of gravel on the ramps is ongoing in preparation of paving. The new bridge deck concrete is planned to be poured mid-late May.