

2022.14
Waterline Replacement – West Gardiner Service Plaza
Project Update
November 10, 2022



A St. Laurent & Son excavator installing the new HDPE water main.

Contractor: St. Laurent & Son

Bid Amount: \$ 273,750.00

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date May 31, 2023

Project Scope: The work consists of replacing a waterline at the West Gardiner Service Plaza in the Town of West Gardiner, Maine. The work includes waterline replacement, valve and fitting installations, installing corrosion protection for existing pipe and fixtures, testing and disinfection, existing waterline shutdown, capping, and abandoning.

Contractor Schedule: The contractor has completed the installation of the HDPE watermain. The watermain has been tested, approved, and placed into service. The remaining work on the project includes installation of cathodic protection on the existing ductile iron main to remain in service and cleaning up the work site. The contractor will be returning in the spring to address any areas that do not receive adequate grass growth.