

**2025.04 Bridge Repairs**  
**Beech Ridge Road Underpass (MM 4.80)**  
**New County Road Underpass (MM 34.40)**  
**Route 9/Middle Road Underpass (MM FS 3.70)**  
**April 18, 2025**



Looking east, crews have removed and prepped the existing joints for repairs. They will return and repave the bridge at a later date

**Contractor:** CPM Constructors

**Bid Amount:** \$699,365.64

**Percent Complete last approved pay estimate:** 17.6 %

**Project Schedule:** Completion date November 21, 2025.

**Project Scope:** The work consists of bridge repairs at three locations. At the Beech Ridge Road Underpass in the town of York, the work generally consists of bridge curb and bridge deck coating and bridge joint seal repairs. At the New County Road Underpass in the town of Saco, the work generally consists of bridge and approach mill and overlay paving, bridge joint repairs, header installation, girder haunch removal, and miscellaneous superstructure and substructure repairs. At the Route 9/Middle Road Underpass in the town of Falmouth, the work generally consists of bridge joint repairs, header installation, and miscellaneous superstructure repairs.

**Contractor Schedule:** Crews have prepped the road for paving and will return when the paving plants open up. Work at Middle Road in Falmouth and Beech Ridge Road in Kittery are scheduled for later in the summer.