

**2021.52
Project Update
Service Plaza Store Front Repairs
June 17, 2022**



Looking at the new brick veneer and metal cap at the Cumberland Service plaza.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 31.0%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: Crews have replaced storefront sheet metal and brick work at all five service plaza locations. Additional repairs were made to the metal studs in the walls due to excessive corrosion. Entry way tile and metal grates have been installed at both Kennebunk locations. Gutter lining has been completed at all five plazas as well as the initial painting of the vestibules. The new gutters, doors, and hardware have been ordered and will be installed in the fall when crews return to finish the project.