

2024.10
Roadside Clearing MM 32.0 to 25.8 SB
April 19, 2024



An excavator organizes downed trees at the Route 111 underpass in Biddeford.

Contractor: Comprehensive Land Technologies, Inc. **Bid Amount:** \$151,143.00

Percent Complete last approved pay estimate: 73.4%

Project Schedule: Completion date April 19, 2024

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations.

Contractor Schedule: The contractor has completed all clearing south of Alfred Road in Biddeford down to Exit 19 in Wells. Currently they are wrapping up the clearing around Exit 32 before completing their erosion control measures needed due to damage caused by logging equipment along the side of the highway. They should have all contract work complete by late April.