

**2018.20  
YORK TOLL PLAZA  
MILE 8.8  
Project Update  
July 16, 2021**



Looking north through the southbound cash lanes.  
Crews are putting the finishing touches on the booths and canopy.

**Contractor:** Reed & Reed, Inc.

**Bid Amount:** \$ 39,484,431

**Percent Complete last approved pay estimate:** 93.3 %

**Project Schedule:** Completion date September, 2021.

**Project Scope:**

The Project consists of highway, structures, building and site work required to construct a new toll facility. The work at Mile 8.8 consists of constructing six (6) open, high-speed (70 mph) E-ZPass center lanes (3 in each direction) with overhead open frame gantries with electronic toll collection equipment, nine (9) cash lanes with toll booths (4 northbound and 5 southbound) with canopies, reconstruction of mainline to accommodate approach and departure lanes at the new toll plaza, construction of a precast pedestrian tunnel for employee access and utilities, driveway from Chases Pond Road, parking lot and Administration Building.

**2018.20**  
**YORK TOLL PLAZA**  
**MILE 8.8**  
**Project Update**  
**July 16, 2021**

The work includes earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, mechanical work, electrical work, lighting and lightning suppression systems. The work also includes the installation of tolling equipment in the tunnel, canopy, and toll booth, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:**

Reed & Reed continues to make progress and complete punch list items. Concrete and paving work is complete at this time. Some final striping remains. The new ground mount signs are anticipated to be installed by mid-August. The large overhead signs are scheduled to be installed the week prior to the new toll plaza opening. A final walkthrough of the toll building is scheduled for July 27<sup>th</sup>.