

2026.03
Pavement Rehabilitation – Mile 54.5 to 59.5
Bridge Repairs – Piscataqua River Bridges #28 and #31
June 19, 2026



The contractor installs erosion control mix after repairing a washout found while onsite.
Contractor: Pike Industries, Inc. **Bid Amount:** \$7,823,579.50

Percent Complete last approved pay estimate: 22.0 %

Project Schedule: Completion date December 19, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: The contractor is wrapping out the layout in anticipation for the milling crew to start. They should complete all the milling in a few weeks. Once complete, they will perform crack repairs and crack sealing. After that, the paving crew will pave all milled surfaces until complete. After milling, striping, reflective tape, and backing up pavement will take place until late summer.