

2023.02
Exit 102 New On Ramp
May 19, 2023



Looking north at the future gore and merge area, Grondin's grader is prepping the gravel for pavement.

Contractor: R J Grondin & Sons

Bid Amount: \$3,118,309.00

Percent Complete last approved pay estimate: 36.5 %

Project Schedule: Completion date November 10, 2023.

Project Scope: The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

Contractor Schedule: Crews have base paved the mainline of the new ramp. They are working on grading the shoulders for pavement as well as the future turn lane along Route 126. Once the paving is complete, the highway lighting will be installed and the new ramp can be opened. Once the ramp is open, crews can start demolishing the old ramp and bridge.