

2020.05
New Gloucester/West Gardiner Barrier Toll Plaza
Ort Equipment Updates
Project Update
December 11, 2020



Electricians are making the final connections within the south bound ORT lane, looking north.

Contractor: Scott Construction Corporation

Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 77.3%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: Scott Construction and their electrical sub-contractor, Moulison Electric, are wrapping up the electronic tolling equipment upgrades. They anticipate completing their work on December 14th. This will allow TransCore to start their commissioning process for these lanes. They will have 42 Days to commission these lanes. Once the commissioning has been completed, the temporary striping can be removed and the ORT lanes may be opened.