

2022.11
Littlefield EVR and Bridge Paving
Project Update
June 17, 2022



Looking east, crews are clearing of the Northbound Emergency Vehicle Ramp

Contractor: RJ Grondin & Sons

Bid Amount: \$548,558.00

Percent Complete last approved pay estimate: 8.0%

Project Schedule: Completion date December 9, 2022

Project Scope: The work includes the construction of new Emergency Vehicle Ramps at the Littlefield Road Underpass. The also work consists of pavement mill and overlay on the Littlefield Road Underpass in the Town of Wells.

Contractor Schedule: RJ Grondin has completed the clearing associated with the project in advance of the clearing restriction in June and July. They anticipate returning to the site in August to begin the construction of the emergency vehicle ramps.