

2023.02
Exit 102 New On Ramp
November 17, 2023



Looking north where the old Exit 102 bridge used to be, the site work is complete.
Contractor: R J Grondin & Sons Bid Amount: \$3,118,309.00

Percent Complete last approved pay estimate: 95.7%

Project Schedule: Completion date November 10, 2023.

Project Scope: The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

Contractor Schedule: The site work is complete except some final striping and a few punch list items. During the last month, crews regraded, loamed, and seeded around the old east side bridge approach. They also constructed the new turn lane, entrance, and installed new signs to the existing Park and Ride lot. Crews will be on site off and on over the next few weeks until they have completed the punch list.