

2025.06  
Bridge Repair – Androscoggin River Overpass  
Mile 78.9  
December 12, 2025



Looking west at the southbound parapet repairs in progress

**Contractor:** CPM Constructors, Inc.

**Bid Amount:** \$3,680,501.00

**Percent Complete last approved pay estimate:** 61.1 %

**Project Schedule:** Completion date June 18, 2027.

**Project Scope:** The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

**Contractor Schedule:** CPM Constructors has opened the northbound bridge to traffic prior to required date within the contract. They have two lanes going north and one lane south as the crew continues to remove deteriorated concrete in preparation for future repairs. They plan on working until the weather becomes too inclement, currently scheduled through the new year. Once the weather warms up, they will close the southbound bridge, plane both directions on the northbound bridge, and complete the repairs to the southbound bridge.