

**2018.19
Cummings Road Bridge Replacement
Project Update
February 19, 2019**



Installing the rebar for the west pier stem, driving temporary earth support system in the background

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 9%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors completed installing the wick drains and began to load the future roadway with the surcharge. CPM installed the traffic control on the turnpike, shifting the northbound traffic to the right to allow for room in the median to construct the new pier. CPM also has been working on constructing the new pier on the west and diving h-pile for the new west abutment.