

2021.07
Project Update
Exit 45 Interchange Reconfiguration
July 16, 2021



Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 16.2%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: CPM Constructors is working on the northbound on-ramp placing the foundation to the admin building and working on the new toll booth islands and approach slabs. They began work on the southbound toll plaza forming and placing concrete for the new plaza grade beams and grade beams for the new admin building.

The northbound off-ramp gantry foundation and exiting slab have been completed.

CPM Constructors began work in the median excavating for the new bridge pier footing.