

2022.11  
Littlefield EVR and Bridge Paving  
Project Update  
July 23, 2022



Looking east, crews installing gravel on Northbound Emergency Vehicle Ramp

**Contractor:** RJ Grondin & Sons

**Bid Amount:** \$548,558.00

**Percent Complete last approved pay estimate:** 8.5%

**Project Schedule:** Completion date December 9, 2022

**Project Scope:** The work includes the construction of new Emergency Vehicle Ramps at the Littlefield Road Underpass. The also work consists of pavement mill and overlay on the Littlefield Road Underpass in the Town of Wells.

**Contractor Schedule:** RJ Grondin has returned to the site and has completed the excavation and installation of gravel associated with the northbound Emergency Vehicle Ramp (EVR). The contractor has begun work on the southbound EVR and plan to pave both ramps once they are both ready.