

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
July 17, 2026



The contractor consolidating concrete for the final bridge joint replacement at the Androscoggin River Bridge. The sandbags and steel beams hold the joint in place until the concrete cures.

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501.00

Percent Complete last approved pay estimate: 70.1 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: CPM set the 4th and final bridge joint last week along the north end of the southbound bridge. Now they are finishing the concrete parapet repairs and are will be grading the bridge approaches for pavement. Once this is done, they'll mill and pave the bridge deck prior to opening the bridge in late summer.