

2021.07
Project Update
Exit 45 Interchange Reconfiguration
March 19, 2021



Northbound on-ramp

Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 4.5%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: CPM Constructors has mobilized on site and is planning their work. They are planning to begin on the northbound side. Over the next few weeks, they will remove some of the preload surcharge on the ramp and begin driving h-pile for the new toll plaza.