

2023.03  
Superstructure Replacement at Route 122  
June 21, 2024



CPM Crews are placing concrete in the East side abutment.

**Contractor:** CPM Constructors

**Bid Amount:** \$4,679,787.15

**Percent Complete last approved pay estimate:** 25.8%

**Project Schedule:** Completion date June 13, 2025

**Project Scope:** The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

**Contractor Schedule:** The contractor continues to make progress on the bridge abutment and pier rehabilitations. They anticipate installing the new girders in late July. Once the girders are in place, crews will install shielding and start forming the bridge deck. The bridge is on schedule to be opened by the end of November.