

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
January 16, 2026



Looking at the Southbound parapet with formwork in place waiting for warmer weather
Contractor: CPM Constructors, Inc. **Bid Amount:** \$3,680,501.00

Percent Complete last approved pay estimate: 62.2 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: CPM Constructors continues to remove crumbling concrete from the southbound outside parapet. The weather has been favorable enough to continue making progress. They intend to start placing concrete once temperatures are warm enough, most likely in the spring. The contractor still plans on closing the southbound bridge, in the spring, to facilitate the new bridge joint installations.