

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
October 10, 2025



Laborers remove form work from the recently placed concrete as part of the bridge joint replacement

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501.00

Percent Complete last approved pay estimate: 55.1 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: The contractor has installed both joints along the NB Androscoggin River bridge. Now that the joints have been placed, they can start backfilling the joints in preparation for opening the bridge to traffic in the near future. Crews are also repairing deteriorated concrete in the parapets and have many sections to repair.