

2023.03
Superstructure Replacement at Route 122
October 11, 2024



Looking east at the recently placed bridge deck. Crews will be placing the curbs in the next two weeks.

Contractor: CPM Constructors

Bid Amount: \$4,679,787.15

Percent Complete last approved pay estimate: 80.5%

Project Schedule: Completion date June 13, 2025

Project Scope: The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

Contractor Schedule: The contractor placed the bridge deck in late September. Since then the crews have worked on the bridge joints and are forming the curbs for placement. The earth work crew has prepped the approaches for paving. The contractor is still on schedule to open the bridge in late fall.