

**2019.04  
Interchange 103 Barrier Toll Plaza  
Open Road Tolling Conversion  
Mile 103  
November 19, 2019**

**Contractor:** Sargent Corporation **Bid Amount:** \$ 29,888,765.79  
**Percent Complete last approved pay estimate:** 14.7%

**Project Schedule:** Completion date November 14, 2021.

**Project Scope:** The work consists of replacing the existing toll plaza; construction of two northbound and two southbound open road tolling (ORT) lanes, and three northbound and three southbound cash/E-ZPass lanes; construction of a precast pedestrian tunnel for employee access and utilities; construction of an Administration Building and access road; reconfiguration of Exit 51 ramps and

I-295 Northbound ramp; and demolition of existing toll plaza and reconstruction of the mainline to accommodate approach and departure grade and alignment differentials at the modified plaza for the Maine Turnpike. The work includes earthwork, pavement, concrete, toll plaza demolition and modification, signing, bridge overpass-mounted, overhead sign structures, concrete barrier, guardrail, electrical work, lighting and lightning suppression systems. The work also includes the installation of tolling provisions in the tunnel, canopy, and toll booth, and maintenance of traffic.

**Contractor Schedule:** Sargent Corp has built the CMU walls and will be installing insulation and the brick veneer on the exterior. Contractor needs one more day of paving for the season. They anticipate working on site work until winter conditions prevail. At that point they will shut down the earth work portion of the project and focus on the building.

The photos show the overall progress of the project to date.

2019.04  
Interchange 103 Barrier Toll Plaza  
Open Road Tolling Conversion  
Mile 103  
November 19, 2019

